4. Fire Safety Certificate

GOVERNMENT OF TELANGANA
STATE DISASTER RESPONSE & FIRE SERVICES DEPARTMENT

From:
Regional Fire Officer,
Central Region,
Hyderabad.

To
M/s SLOKA THE SCHOOL
H.No. Plot No.19-21,
Pappulaguda (V),
Rajendra Nagar (M),
Ranga Reddy District,
Telangana.

Rc.No.96/DFO/RR/2020, DATED: 30-01-2020

Sir,

Sub: Telangana State Disaster Response & Fire Services Department - Issue of No Objection Certificate for Occupancy to the Existing Educational Building of **M/s SLOKA THE SCHOOL** situated at Plot No.19-21 Survey No.239 & 243, Pappulaguda (V), Rajendra Nagar, Old Gandipet, Ranga Reddy District – Reg.

Ref:- 1) Letter Rc.No Nil, Dt. 22-01-2020 of **M/s SLOKA THE SCHOOL** situated at Plot No.19-21 Survey No.239 & 243, Pappulaguda (V), Rajendra Nagar, Old Gandipet, Ranga Reddy District.
2) Inspection Report of Asst. District Fire Officer Ranga Reddy District and Station Fire Officer, Dt. 27-01-2020.

$$SS$$

With reference 1st cited, the Authorized representative has reported that he has constructed Educational Building without obtaining Provisional No-Objection Certificate from this Department and requested to issue the No-Objection Certificate for Occupancy to the Existing Educational Building of **M/s SLOKA THE SCHOOL** situated at Plot No.19-21 Survey No.239 & 243, Pappulaguda (V), Rajendra Nagar, Old Gandipet, Ranga Reddy District.

2) Vide reference 2nd cited, the Asst. District Fire Officer Ranga Reddy District and Station Fire Officer, has inspected the existing Educational Building on 27-01-2020 and recommended for issue Of No Objection Certificate For Occupancy for the above Educational Building.

ii) Open spaces:

Direction	Required as per NBC-2005	Provided	Deficit/Remarks
North	06.00 Meters	N.A	N.A
East	06.00 Meters	N.A	N.A
South	06.00 Meters	N.A	N.A
West	06.00 Meters	N.A	N.A

iii) Floor wise particulars:

Sl.No	Floor	Floor Area In Sq.Meters	Occupancy	Maximum Occupancy Load as per NBC,2005
1	Ground Floor	187.73 Sq.Mtrs	Educational	60
2	First Floor	187.73 Sq.Mtrs	Educational	60
3	Second Floor	187.73 Sq.Mtrs	Educational	60
4	Third Floor	187.73 Sq.Mtrs	Educational	60
5	Fourth Floor	187.73 Sq.Mtrs	Educational	60
	Total	**938.65 Sq.Mtrs**	--	**300**

The Management has remitted fire precaution fee for Rs.25800=00 (Rupees Twenty Five Thousands Eight Hundred Only) Vide Challan No.6452 dated: 17-01-2020 S.B.I Gruhakalpa Branch, Hyd.

iv) Means of escape:

Sl.no	Details of staircase	Provided		Deficit
		No's	Width in mtrs	
1	Internal staircase	6 no	153.44 meters	Nil
		6 Nos	**153.44 Meters**	

Contd...2

Digitally signed by User
Date: 2021.10.28 19:27:45 +05:30
Reason: reason
Location: location

v) Details of Occupant loud per unit Exit Width in each floor.

Sl.No	Floor	Builtup Area In Sq.Meters	No.of Occupants	Means of Escape a per NBC,2005	Provided
1	Ground Floor	187.73 Sq.Mtrs	60		
2	First Floor	187.73 Sq.Mtrs	60		
3	Second Floor	187.73 Sq.Mtrs	60		
4	Third Floor	187.73 Sq.Mtrs	60		
5	Fourth Floor	187.73 Sq.Mtrs	60		
	Total	**938.65 Sq.Mtrs**	300		

4) The following fire fighting system provided by the builder as per Table-23 of N.B.C. Part-I

Sl.No.	**Fire Safety measures**	**Required as per Table 23 of NBC of india 2005**	**Provided**	**Deficiency**
1	Fire Extiguishers	10 Nos	10 Nos	Nil
2	Down Corner	05 Nos	05 Nos	Nil
3	Hose Reel	05 Nos	05 Nos	Nil
4	a)Terrace Tank capacity 10,000 Ltrs b)Additional 5,000ltrs if area of basement area Exceeded 200sq.mtrs	30,000 ltrs	30,000 ltrs	Nil
5	a)One Booster pump of 450 LPM b) One Booster pump of 900 LPM	900 LPM 01 Nos	900 LPM 01 Nos	Nil

5) Therefore this Office has No Objection for Occupancy to the Existing Educational Building of **M/S SLOKA THE SCHOOL** situated at Plot No.19-21 Survey No.239 & 243, Pappulaguda (V), Rajendra Nagar, Old Gandipet, Ranga Reddy District.

I	All the fire protection arrangements shall be maintained in good repair as seen during inspection
Ii	All the escape/exit routes shall not be kept locked/blocked or encroached
Iii	All the occupants must know the correct method of operation of the fire fighting system installed
Iv	Any loss of life or property due to non-functioning of the fire safety measures and other installation shall be the responsibility of the management.
V	All the students/staff members of the institution shall be trained to operate the fire safety equipment during emergency.
Vi	Addition/alteration, if any in the building may be obtained with prior permission from this department.
	Mock drills should be conducted once in 3 months for initial two years Thereafter once in every 6 months.

This occupancy clearance is valid for the period of Five years from the date of Issue.

Yours faithfully

dep 30/01/2020

Regional Fire Officer
Hyderabad.